

Traditional Marble & Granite LLC,
 1441 N Red Gum # G
 Anaheim, CA 92806
 PH: 714-414-1080 FAX: 714-414-1179

Customers Name: _____

Measure Date: _____

PRE-INSTALLATION CHECK LIST

Please use this check list for what needs to be completed prior to our measuring your job. If you have any questions, please contact our office and someone will be able to give you the information you need to complete this list.

At time of
Measure
Checked out OK

Items need
to be completed
prior to Installation

- * **Cabinets** are **installed** in a permanent location
- * **Cabinets** are **level** within 1/8" in 8 feet
- * Proper **substrate tops** have been installed & are flush with cabinet face for standard cabinets *OR* 1/4" hold back from face for European or frameless cabinets
- * **Substrate tops** at **overhang** are **in place** 1-1/4" from finished dimensions
- * **Substrate tops** for **overhangs over 12"** beyond cabinets are **properly supported** with steel reinforcement or corbels
- * **Topmount sink** hole has been cut out of the substrate then checked against sink to ensure the sink fits the cut out & **sink and template must be on site**
- * **Cooktop** hole has been cut out of the substrate then checked against appliance to ensure the cooktop fits the cut out & must be on site and **not hooked up at install**
- * **Undermount sinks** have been cut out of the substrate & **set in place** with proper support per illustration figure 1 or 2 of polished sinkhole detail
- * **Faucet** and water supply **hole locations** must be **marked** on the substrate top

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Items not completed prior to your installation date may require re-scheduling your install and/or an additional standby charge.